



**BIG TOWN
CONCRETE**

BTC FLEET ETICKET

ELECTRONIC DELIVERY TICKET

TICKET NUMBER

102000548

CUSTOMER / JOB INFORMATION

Customer / Job Name: Texas
Address: 1425 Greenway Dr.
Job Number: -
PO / Reference: -

MIX / TRUCK INFORMATION

Mix / Truck: 4500PSI 5.5SK SLAG AIR / BT-12
Description: 5.5 SK | Slag | Air
Strength: 4500 PSI
Slump: 4.5 in $\pm$ 1.5 in
Air Content: 4.5% $\pm$ 1.5%

LOAD SIZE

10.0 Yards

QTY DELIVERED TOTAL

10.0 Yards

ORDER TOTAL

10.0 Yards

TIME LIMIT

90 Min

REMAINING TIME (AT SIGN)

90 Min

WEATHER AT TIME OF SIGNING (CDT)

Temp: 69.0°F | Feels Like: 69.0°F | Conditions: Partially cloudy | Description: - | Humidity: 42.17% | Wind: 8.1 mph @ 160.0°
| Precip: 0.0 in | Precip Prob: 1.0% | Cloud Cover: 73.0% | Coords: (32.89022, -96.97431) | Signed Time CDT: 04/20/2026 12:12

CURB LINE SIGNATURE: Customer / Contractor Signature


WATER ALLOWED:
25 gal

WATER ADDED:
0.0 gal


TICKET ACCEPTANCE: Accepted | Customer / Contractor Signature

PRINTED NAME: a

BATCH WEIGHTS



BTC TERMS & CONDITIONS



CURB LINE SIGNATURE

FINAL SIGNATURE

SIGNER PHOTO

