



BTC FLEET ETICKET

ELECTRONIC DELIVERY TICKET

TICKET NUMBER

0425531307

CUSTOMER / JOB INFORMATION

Customer / Job Name: Adam Coronado
Address: 1425 Greenway Dr.
Job Number: 25
PO / Reference: -

MIX / TRUCK INFORMATION

Mix / Truck: 3500 PSI 4SK SLAG AIR / BT-04
Description: 4 SK | Slag | Air
Strength: 3500 PSI
Slump: 4.5 in $\pm$ 1.5 in

Air Content: 4.5% $\pm$ 1.5%

LOAD SIZE
10.0 Yards

QTY DELIVERED TOTAL
10.0 Yards

ORDER TOTAL
10.0 Yards

TIME LIMIT
89 Min

REMAINING TIME
89 Min

WEATHER AT TIME OF SIGNING (CDT)

Temp: 78.0°F | Feels Like: 78.0°F | Conditions: Partially cloudy | Description: - | Humidity: 73.9% | Wind: 9.2 mph @ 170.0° |
Precip: 0.0 in | Precip Prob: 14.0% | Cloud Cover: 23.0% | Coords: (32.86652, -96.93192) | Signed Time CDT: 04/25/2026 11:26 PM

WATER ALLOWED
25.00 gal

WATER ADDED
10.00 gal


BATCH WEIGHTS

Description	Design Qty	Target	Actual	% Var	UOM	Moisture	Water
01-Cement	388.00	3,880.00	3,940.00	1.55	lb	-	-
04-Slag	129.00	1,290.00	1,310.00	1.55	lb	-	-
06-Natural Sand	1,400.00	14,263.11	14,230.00	-0.23	lb	3.00	31.46
09-Water	28.50	230.19	226.44	-1.63	gal	-	-
10-#57 Crushed Rock	1,885.00	18,793.90	18,760.00	-0.18	lb	0.50	-6.71
36-SIKA 686 (MRWR)	41.36	413.60	414.00	0.10	floz	0.00	0.00
37-SIKA Air	2.12	21.20	21.00	-0.94	floz	0.00	0.00


CURB LINE SIGNATURE

Customer / Contractor Signature

SIGNER PHOTO



BTC TERMS & CONDITIONS



FINAL SIGNATURE

Accepted | Customer / Contracto...