



BTC QC ETICKET

TICKET NUMBER

105008351

CUSTOMER / JOB INFORMATION

Customer / Job Name: Kent Companies Texas
Address: 3840 Deen Rd Ft Worth
Job Number: 4
PO / Reference: -
Date: 05/08/2026
Load Time: 10:29 AM

MIX / TRUCK INFORMATION

Mix #: 5110
Truck: B-33
Description: 4000 PSI 5.5 SK
Strength (ASTM C31): 4000 PSI in 28 Days
Slump (ASTM C143): 4.5 in $\pm$ 1.5 in
Air Content (ASTM C231): 1.5% $\pm$ 1.5%

LOAD SIZE
10.0 cys

QTY DELIVERED TOTAL
540.0 cys

ORDER TOTAL
900.0 cys

WEATHER CONDITIONS

Temp: 76.0°F | Feels Like: 76.0°F | Conditions: Clear | Humidity: 61.82% | Wind: 2.2 mph @ 200.0° | Precip: 0.0 in | Rain Chance: 0.0%
| Clouds: 1.0% | Coords: (32.89018, -96.97382)

BATCH WEIGHTS

Description	Design	Target	Actual	UOM	% Var	Moisture (%)	Water (gal)
01-Cement	388	3,880	3,940	lb	1.6	-	-
04-Slag	129	1,290	1,310	lb	1.6	-	-
06-Natural Sand	1,400	14,263	14,230	lb	-0.2	3.00	31.46
09-Water	28	230	226	gal	-1.6	-	-
10-#57 Crushed Rock	1,885	18,794	18,760	lb	-0.2	0.50	-6.71
36-SIKA 686 (MRWR)	41	414	414	floz	0.1	0.00	0.00
37-SIKA Air	2	21	21	floz	-0.9	0.00	0.00

FOR QC INFORMATONAL USE ONLY - THIS IS NOT THE FINAL SIGNED DELIVERY TICKET.