

CUSTOMER / JOB INFORMATION

Customer / Job Name: Adam Coronado
Address: 1425 Greenway Dr.
Job Number: 50
PO / Reference: -
Date: 04/28/2026
Load Time: 09:44 PM

MIX / TRUCK INFORMATION

Mix #: 3500
Truck: B-06
Description: PSI 4SK NO AIR
Strength (ASTM C31): 3500 PSI in 28 Days
Slump (ASTM C143): 4.5 in ± 1.5 in
Air Content (ASTM C231): 1.5% ± 1.5%

LOAD SIZE
10.0 cys

QTY DELIVERED TOTAL
10.0 cys

ORDER TOTAL
10.0 cys

WEATHER CONDITIONS

Temp: 76.9°F | Feels Like: 76.9°F | Conditions: Partially cloudy | Humidity: 81.93% | Wind: 6.9 mph @ 0.0° | Precip: 0.0 in | Rain
Chance: 18.0% | Clouds: 32.0% | Coords: (32.86646, -96.93192)

WATER ALLOWED
25.0 gal


WATER ADDED
12.0 gal

BATCH WEIGHTS

Description	Design	Target	Actual	UOM	% Var	Moisture (%)	Water (gal)
01-Cement	388	3,880	3,940	lb	1.6	-	-
04-Slag	129	1,290	1,310	lb	1.6	-	-
06-Natural Sand	1,400	14,263	14,230	lb	-0.2	3.00	31.46
09-Water	28	230	226	gal	-1.6	-	-
10-#57 Crushed Rock	1,885	18,794	18,760	lb	-0.2	0.50	-6.71
36-SIKA 686 (MRWR)	41	414	414	floz	0.1	0.00	0.00
37-SIKA Air	2	21	21	floz	-0.9	0.00	0.00

CURB LINE SIGNATURE - 04/28/2026 09:46 PM

Customer / Contractor Signature

FINAL SIGNATURE PHOTO**BTC TERMS & CONDITIONS**

Scan for terms

FINAL SIGNATURE - 04/28/2026 09:46 PM

Accepted